

Berkeley Heights Municipal Complex

Construction Forecast August 13, 2018 – August 26, 2018

| Activity | Affected Areas | Noise | Dust | Vibration | Odor | 8/13 | 8/14 | 8/15 | 8/16 | 8/17 | 8/18 | 8/19 | 8/20 | 8/21 | 8/22 | 8/23 | 8/24 | 8/25 | 8/26 |
|---|---------------------------------------|-------|------|-----------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|
| | | | | | | Mon | Tues | Wed | Thur | Fri | Sat | Sun | Mon | Tues | Wed | Thur | Fri | Sat | Sun |
| Site Layout | New Salt Dome/Trailer Location | | | | | X | X | | | | | | | | | | | | |
| Temporay Construction Fenicng | New Salt Dome | | | | | X | X | | | | | | | | | | | | |
| Trailers Being Set, Powered & Office Set | Corner Opposite DPW Garage | | | | | X | X | X | X | X | | | | | | | | | |
| Mulch & Debris Removal, Set Silt Fence | Wetlands | | | | | X | | | | | | | | | | | | | |
| Boxout & Grade Pavement Sub-grade | New Salt Dome Area | | | | | X | X | | | | | | | | | | | | |
| Excavate & Stockpile for Salt Dome Undercut | New Salt Salt Dome | | | | | | | X | X | X | | | X | X | | | | | |
| Excavate Material From Basin & Backfill | Detention Basin & New Salt Dome Areas | | | | | | | | | | | | X | X | X | X | X | | |
| Utility Coordination | All Areas | | | | | X | X | X | X | X | | | X | X | X | X | X | | |
| Process Submittals | N/A | | | | | X | X | X | X | X | | | X | X | X | X | X | | |
| Epic Subcontractor Procurement | N/A | | | | | X | X | X | X | X | | | X | X | X | X | X | | |

LEGEND ■ High ■ Moderate ■ Low

Note: Schedule is subject to change

PHOTOS FROM PREVIOUS 2 WEEKS:



Mulch pile created from tree removal/chipping



Site clearing at New Salt Dome Area



Grading adajecent to DPW garage for trailer pad



Grading & debris removal at New Salt Dome location